

Royalty Statement for the work of: Desilting of drain and Removing and resetting Drains in ward No.05 surrounding area
Byatarayanapura

Sl.No	Particulars	Unit	Quantity	Gravel/ Solid block/ SSM		Sand		Remarks
				Constant	Quantity	Constant	Quantity	
1	Plain Cement Concrete of mix 1:2:4	Cum	30.07	0.90	27.06	0.45	13.53	
2	Precast solid concrete block with CM1:4(40x20x20)	Sqm	209.2			0.02	4.18	
3	Granite slab 7.5 cm thickness	Sqm	778.98	0.075	58.42			
4	Granite slab 10 cm thickness	Sqm	374.31	0.10	37.43			
5	Pointing to slab cm 1:3	Sqm	374.31			0.006	2.25	
Total					122.92		19.96	

Material	Quantity	Rate	Amount
Size Stone	95.85	158.00	15145.01
Jelly / Metal	27.06	108.00	2922.80
Sand	19.96	104.00	2075.98
Total			20143.80